

Title * Anderson-Antioch PLE-59-2.95
Culvert/Bridge Number PLE-59-2.95
Geo Location 39.77941172053874 -83.2589314877987
General Appraisal 9 As built condition
Span Size 54 inch
Culvert Length 60 feet
Size of Culvert 54 inch
Type Culvert RCP

Conduit

Level of Inspection M- MANNED ENTRY INSPECTION
Material 9 EXCELLENT
Conduit Alignment 9 EXCELLENT
Shape 9 EXCELLENT
Seams and Joints 9 EXCELLENT
Slab
Abutments
Headwalls
End Structure

Channel

Channel Alignment 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.
Conduit Waterway Blockage 9 Excellent No blockage. Designed condition.
Scour 9 Excellent No evidence of scour at either inlet or outlet of conduit.
Channel Projection 9 Excellent Embankment protection not required or in stable condition.

Approaches

Pavement 8 Very Good Hairline cracks in pavement. Minor scaling.
Guardrail 6 Satisfactory Noticeable sag and misalignment in the guardrail that may indicate possible settlement; minor rotation of posts; up to 3 posts in a row affected.
Embankment 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.

Comments

Owner Rapp, Aaron
Completed DateTime 01/15/2025 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage