

Title * Cemetery Pike DAR-34-0.50
Culvert/Bridge Number DAR-34-0.50
Geo Location 40.09536019782213 -83.24793577194215
General Appraisal 6 Satisfactory condition - structural elements show some deterioration
Span Size 36 inch
Culvert Length 80ft
Size of Culvert 36inch
Type Culvert Metal

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)
Material 6 SATISFACTORY
Conduit Alignment 6 SATISFACTORY
Shape 7 GOOD
Seams and Joints 6 SATISFACTORY
Slab
Abutments
Headwalls
End Structure

Channel

Channel Alignment 8 Very Good Channel has straight alignment for more than 100 feet upstream. Flow hits protective materials placed to protect conduit material.
Conduit Waterway Blockage 6 Satisfactory Conduit waterway blockage is less than 10% of the cross-sectional area of the opening. Sediment buildup causing flow through 1 of 2 pipes.
Scour 8 Very Good Minor scour holes developing at inlet or outlet. Scour protection placed.
Channel Projection 8 Very Good No noteworthy deficiencies which affect the condition of the channel protection 100 feet upstream. Banks are protected or well vegetated.

Approaches

Pavement 9 Excellent No noticeable defects.
Guardrail
Embankment 8 Very Good Minor rutting from drainage; vegetation intact.
Comments Possible joint separation under pavement. Layers of rust throughout invert. No visible perforations, but layer of silt on invert.
Owner Rapp, Aaron
Completed DateTime 12/06/2024 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage