

Title * Glade Run UNI-70-3.63
Culvert/Bridge Number
Geo Location 39.89602174401772 -83.3537455648184
General Appraisal 9 As built condition
Span Size 45 inches
Culvert Length 40 feet
Size of Culvert 29x45
Type Culvert Concrete

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)
Material 9 EXCELLENT
Conduit Alignment 9 EXCELLENT
Shape 9 EXCELLENT
Seams and Joints 8 VERY GOOD
Slab
Abutments
Headwalls
End Structure

Channel

Channel Alignment 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.
Conduit Waterway Blockage 8 Very Good Minor amounts of sediment build-up with no appreciable loss of opening.
Scour 8 Very Good Minor scour holes developing at inlet or outlet. Scour protection placed.
Channel Projection 8 Very Good No noteworthy deficiencies which affect the condition of the channel protection 100 feet upstream. Banks are protected or well vegetated.

Approaches

Pavement 8 Very Good Hairline cracks in pavement. Minor scaling.
Guardrail
Embankment 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.
Comments
Owner Rapp, Aaron
Completed DateTime 12/27/2024 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage