

**Title \*** Kiousville Georgesville FAI-53-2.14  
**Culvert/Bridge Number** FAI-53-2.14  
**Geo Location** 39.819844872778894 -83.2697220146656  
**General Appraisal** 9 As built condition  
**Span Size** 8 feet  
**Culvert Length** 40 feet  
**Size of Culvert** 8x4 box  
**Type Culvert** Concrete

### Conduit

**Level of Inspection** M- MANNED ENTRY INSPECTION  
**Material** 9 EXCELLENT  
**Conduit Alignment** 9 EXCELLENT  
**Shape** 9 EXCELLENT  
**Seams and Joints** 9 EXCELLENT  
**Slab**  
**Abutments**  
**Headwalls**  
**End Structure**

### Channel

**Channel Alignment** 8 Very Good Channel has straight alignment for more than 100 feet upstream. Flow hits protective materials placed to protect conduit material.  
**Conduit Waterway Blockage** 8 Very Good Minor amounts of sediment build-up with no appreciable loss of opening.  
**Scour** 9 Excellent No evidence of scour at either inlet or outlet of conduit.  
**Channel Projection** 9 Excellent Embankment protection not required or in stable condition.

### Approaches

**Pavement** 8 Very Good Hairline cracks in pavement. Minor scaling.  
**Guardrail**  
**Embankment** 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.  
**Comments**  
**Owner** Rapp, Aaron  
**Completed DateTime** 01/11/2025 12:00:00 AM  
**Request Category** Culvert Inspection  
**Group** Ops-Drainage