

**Title \*** Linson PAI-17-4.60  
**Culvert/Bridge Number** PAI-17-4.60  
**Geo Location** 39.78959385734031 -83.48018690943718  
**General Appraisal** 8 Very good condition - no problems noted  
**Span Size** 103 inches  
**Culvert Length** 48 feet  
**Size of Culvert** 71x103 steel arch  
**Type Culvert** Metal

### Conduit

**Level of Inspection** M- MANNED ENTRY INSPECTION  
**Material** 8 VERY GOOD  
**Conduit Alignment** 8 VERY GOOD  
**Shape** 8 VERY GOOD  
**Seams and Joints** 8 VERY GOOD  
**Slab**  
**Abutments**  
**Headwalls**  
**End Structure**

### Channel

**Channel Alignment** 8 Very Good Channel has straight alignment for more than 100 feet upstream. Flow hits protective materials placed to protect conduit material.  
**Conduit Waterway Blockage** 7 Good Conduit waterway blockage is less than 5% of the cross-sectional area of the opening. Bank and channel have minor amounts of drift.  
**Scour** 8 Very Good Minor scour holes developing at inlet or outlet. Scour protection placed.  
**Channel Projection** 8 Very Good No noteworthy deficiencies which affect the condition of the channel protection 100 feet upstream. Banks are protected or well vegetated.

### Approaches

**Pavement** 7 Good Minor problems: Raveling, hairline or map cracking. No settlement.  
**Guardrail**  
**Embankment** 7 Good Moderate rutting from drainage; minor amount of bare soil exposed.  
**Comments**  
**Owner** Rapp, Aaron  
**Completed DateTime** 01/29/2025 12:00:00 AM  
**Request Category** Culvert Inspection  
**Group** Ops-Drainage  
**Request Status** 5 - Closed