

Title * McGuire FAI-64-2.72
Culvert/Bridge Number FAI-64-2.72
Geo Location 39.87358221034739 -83.3282344043255
General Appraisal 9 As built condition
Span Size 8 feet
Culvert Length 36 feet
Size of Culvert 8x4 Box
Type Culvert Concrete

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)
Material 9 EXCELLENT
Conduit Alignment 9 EXCELLENT
Shape 9 EXCELLENT
Seams and Joints 9 EXCELLENT
Slab
Abutments
Headwalls
End Structure

Channel

Channel Alignment 8 Very Good Channel has straight alignment for more than 100 feet upstream. Flow hits protective materials placed to protect conduit material.
Conduit Waterway Blockage 8 Very Good Minor amounts of sediment build-up with no appreciable loss of opening.
Scour 8 Very Good Minor scour holes developing at inlet or outlet. Scour protection placed.
Channel Projection 8 Very Good No noteworthy deficiencies which affect the condition of the channel protection 100 feet upstream. Banks are protected or well vegetated.

Approaches

Pavement 9 Excellent No noticeable defects.
Guardrail
Embankment 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.
Comments
Owner Rapp, Aaron
Completed DateTime 01/02/2025 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage