

**Title \*** McGuire FAI-64-3.00  
**Culvert/Bridge Number** FAI-64-3.00  
**Geo Location** 39.87677176698292 -83.32805871963502  
**General Appraisal** 9 As built condition  
**Span Size**  
**Culvert Length** 48 feet  
**Size of Culvert**  
**Type Culvert** RCP

### Conduit

**Level of Inspection** X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)  
**Material** 9 EXCELLENT  
**Conduit Alignment** 9 EXCELLENT  
**Shape** 9 EXCELLENT  
**Seams and Joints** 9 EXCELLENT  
**Slab**  
**Abutments**  
**Headwalls**  
**End Structure**

### Channel

**Channel Alignment** 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.  
**Conduit Waterway Blockage** 7 Good Conduit waterway blockage is less than 5% of the cross-sectional area of the opening. Bank and channel have minor amounts of drift.  
**Scour** 8 Very Good Minor scour holes developing at inlet or outlet. Scour protection placed.  
**Channel Projection** 9 Excellent Embankment protection not required or in stable condition.

### Approaches

**Pavement** 9 Excellent No noticeable defects.  
**Guardrail**  
**Embankment** 8 Very Good Minor rutting from drainage; vegetation intact.  
**Comments**  
**Owner** Rapp, Aaron  
**Completed DateTime** 01/02/2025 12:00:00 AM  
**Request Category** Culvert Inspection  
**Group** Ops-Drainage