

Title * Mechanicsburg-Sanford PIK-27-1.00
Culvert/Bridge Number PIK-27-1.00
Geo Location 40.0525857030665 -83.49738956035387
General Appraisal 9 As built condition
Span Size 8 ft
Culvert Length 32 ft
Size of Culvert 8x4 box
Type Culvert Concrete

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)
Material 9 EXCELLENT
Conduit Alignment 9 EXCELLENT
Shape 9 EXCELLENT
Seams and Joints 9 EXCELLENT
Slab
Abutments
Headwalls 9 Excellent No signs of distress, no discoloration.
End Structure

Channel

Channel Alignment 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.
Conduit Waterway Blockage 9 Excellent No blockage. Designed condition.
Scour 9 Excellent No evidence of scour at either inlet or outlet of conduit.
Channel Projection 9 Excellent Embankment protection not required or in stable condition.

Approaches

Pavement 9 Excellent No noticeable defects.
Guardrail
Embankment 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.
Comments
Owner Rapp, Aaron
Completed DateTime 11/20/2024 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage