

**Title \*** Mechanicsburg Sanford MON-27-2.39  
**Culvert/Bridge Number** MON-27-2.39  
**Geo Location** 40.044553055619346 -83.47455790435906  
**General Appraisal** 9 As built condition  
**Span Size** 5 ft  
**Culvert Length** 40 ft  
**Size of Culvert** 5 ft  
**Type Culvert** RCP

### Conduit

**Level of Inspection** M- MANNED ENTRY INSPECTION  
**Material** 9 EXCELLENT  
**Conduit Alignment** 9 EXCELLENT  
**Shape** 9 EXCELLENT  
**Seams and Joints** 9 EXCELLENT  
**Slab**  
**Abutments**  
**Headwalls**  
**End Structure**

### Channel

**Channel Alignment** 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.  
**Conduit Waterway Blockage** 9 Excellent No blockage. Designed condition.  
**Scour** 9 Excellent No evidence of scour at either inlet or outlet of conduit.  
**Channel Projection** 9 Excellent Embankment protection not required or in stable condition.

### Approaches

**Pavement** 9 Excellent No noticeable defects.  
**Guardrail**  
**Embankment**  
**Comments**  
**Owner** Rapp, Aaron  
**Completed DateTime** 11/19/2024 12:00:00 AM  
**Request Category** Culvert Inspection  
**Group** Ops-Drainage