

Title * Neil PAI-92-0.93
Culvert/Bridge Number PAI-92-0.93
Geo Location 39.83463172517673 -83.53790268301964
General Appraisal 9 As built condition
Span Size 8 feet
Culvert Length 32 feet
Size of Culvert 8x4 box
Type Culvert Concrete

Conduit

Level of Inspection X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)
Material 9 EXCELLENT
Conduit Alignment 9 EXCELLENT
Shape 9 EXCELLENT
Seams and Joints 9 EXCELLENT
Slab
Abutments
Headwalls 9 Excellent No signs of distress, no discoloration.
End Structure

Channel

Channel Alignment 8 Very Good Channel has straight alignment for more than 100 feet upstream. Flow hits protective materials placed to protect conduit material.
Conduit Waterway Blockage 7 Good Conduit waterway blockage is less than 5% of the cross-sectional area of the opening. Bank and channel have minor amounts of drift.
Scour 8 Very Good Minor scour holes developing at inlet or outlet. Scour protection placed.
Channel Projection 9 Excellent Embankment protection not required or in stable condition.

Approaches

Pavement 8 Very Good Hairline cracks in pavement. Minor scaling.
Guardrail
Embankment 9 Excellent No noteworthy deficiencies which affect the condition of the embankment up to 50 feet away from the conduit.
Comments
Owner Rapp, Aaron
Completed DateTime 01/29/2025 12:00:00 AM
Request Category Culvert Inspection
Group Ops-Drainage
Request Status 5 - Closed