

**Title \*** Smith-Calhoun CAN-37-1.77  
**Culvert/Bridge Number** CAN-37-1.77  
**Geo Location** 40.07066823413057 -83.24557676911355  
**General Appraisal** 9 As built condition  
**Span Size** 8 ft  
**Culvert Length** 40 ft  
**Size of Culvert** 8x8 box  
**Type Culvert** Concrete

### Conduit

**Level of Inspection** X - INPSECTED FROM ENDS OF CONDUIT (NON-ENTRY)  
**Material** 9 EXCELLENT  
**Conduit Alignment** 9 EXCELLENT  
**Shape** 9 EXCELLENT  
**Seams and Joints** 8 VERY GOOD  
**Slab**  
**Abutments**  
**Headwalls**  
**End Structure**

### Channel

**Channel Alignment** 9 Excellent Channel is flowing through conduit. No negative effects to channel protection of conduit.  
**Conduit Waterway Blockage** 9 Excellent No blockage. Designed condition.  
**Scour** 9 Excellent No evidence of scour at either inlet or outlet of conduit.  
**Channel Projection** 8 Very Good No noteworthy deficiencies which affect the condition of the channel protection 100 feet upstream. Banks are protected or well vegetated.

### Approaches

**Pavement** 8 Very Good Hairline cracks in pavement. Minor scaling.  
**Guardrail** 8 Very Good No noteworthy deficiencies that affect the condition of the guardrail within 50 feet of the conduit.  
**Embankment** 8 Very Good Minor rutting from drainage; vegetation intact.

### Comments

**Owner** Rapp, Aaron  
**Completed DateTime** 12/09/2024 12:00:00 AM  
**Request Category** Culvert Inspection  
**Group** Ops-Drainage